

Date: August 23, 2019
Williams Unified School District

Williams Elementary School Multi-Purpose Building Construction Update

Project:

New 11,492 sf multi-purpose building, parking lot and play court area. The gym will contain a full size junior high regulation basketball court and 2 practice cross courts with motorized goals. The bleachers will accommodate 182 spectators plus 5 wheelchairs. The kitchen will be capable of serving 1,500 meals per day. There is a boys' and girls' restroom plus an extra room for table and chair storage.



Concept picture of new Multi -Purpose Building

Team:

Architect: JK Architecture Engineering
General Contractor: Clark/Sullivan Construction
Construction Manager: Stone Creek Engineering
Geotechnical Engineer: Wallace & Kuhl
Special Testing Agency: Wallace & Kuhl
Inspector of Record: CAS Inspections

Current Progress:

- 1) New Parking Lot, Play Court and Sidewalks have been completed before the opening of school



New Parking Lot in front of School



Wash down the parking lot



Sidewalks and playground cleaned

- 2) The building pad over-excavation and new base is almost complete.



- 3) De-Watering of the jobsite is complete and all pumps have been turned off with the final installation of the grease interceptor for the kitchen.





Activities for September 2019

- Installation of building underground utilities
- Excavation and installation of footings
- Installation of first 2 rows of CMU block